

NUCOR

BUILDING SYSTEMS GROUP

Terrell, Texas

Pipe, Rod and Tube Inspection Sheet

Receiving/Quality Control: TX 77.004

P.O.#: _____ Vendor: _____ Inspector: _____ Date: _____

Heat #	Description	NBS #	Qty Rec./BOL	Wall Thickness	O.D.	Surface	Sweep/ Camber	Comments	Cert

Pipe	Thickness	
	Min.	Max.
6 5/8 x 0.188	0.169	0.206
8 5/8 x 0.188	0.169	0.206
10 3/4 x 0.219	0.189	0.206
10 3/4 x 0.250	0.225	0.275
10 3/4 x 0.365	0.329	0.402

Pipe O.D.: +/- 0.5% Thickness: +/- 10%

	Rod	Order Dia.	Min.	Max.	Round
5/8	RD0625	0.5615	0.555	0.569	0.010
3/4	RD0750	0.6800	0.672	0.688	0.012
7/8	RD0875	0.7970	0.789	0.805	0.012
1	RD1000	0.9060	0.897	0.915	0.013
1 1/8	RD1125	1.0260	1.016	1.036	0.015
1 1/4	RD1250	1.1511	1.140	1.162	0.016

QCF008