

Terrell, Texas

COIL INSPECTION SHEET

P.O. #: _____ VENDOR: _____ INSPECTOR: _____ DATE: _____

[illegible]

Coil Size Constraints

	I.D.		O.D.	Width	Weight
Mat'l	min.	max.	max.	max.	max.(lb)
Purlin	19"	21"	70"	60 7/8"	40,000
Web	26"	30"	70"	60 7/8"	40,000
Panel	19"	21"	65"	48"	20,000

***Note: If .125 coil is less than .119 the coil card and Tag must be marked**

"USE FOR WEB ONLY-NO COLDFORM"

Coil Width: Painted Coils – 0, + 1/8"; Black Coils
Not under section number width.

QCF001 REV. 11/2/16

Panel Material

	Painted		Galv.	
Design	coating	min	coating	min
28 ga.	G40	.0164	AZ55	.0160
26 ga.	G90/G60	.0197	AZ50	.0184
26 ga.	G90	.0198	—	—
26 ga	AZ50	.0199	—	—
24 ga	G90	.0241	AZ55	.0229
24 ga	AZ50	.0242	—	—
24 ga	AZ55	.0244	—	—
22 ga	AZ55	.0302	AZ55	.0287

Black Steel

Design	min.	max.	Design	min.	max.
.054	.051	.055	.125*	.117	.133
.060	.057	.064	.134	.126	.142
.067	.064	.071	.150	.142	.158
.071	.067	.074	.164	.156	.172
.075	.071	.078	.175	.167	.183
.076	.072	.078	.188	.178	.198
.086	.082	.088	.200	.190	.210
.089	.085	.092	.220	.211	.230
.098	.093	.099	.225	.216	.234
.099	.094	.102	.250	.240	.280
.105	.100	.107	.275	.265	.305
.120	.114	.121	.313	.303	.343
			.375	.365	.405
			.500	.490	.530

NUCOR
BUILDING SYSTEMS GROUP

Terrell,

Texas

Flat Sheet Inspection Sheet
 Receiving/Quality Control TX.77.004

P.O. # _____ Vendor: _____ Inspector: _____ Date: _____

Heat#	Description	NBS#	Qty. Rec./BOL	Length	Width	Gauge	Comments

Gage	Coating	Min. Thickness	Gage	Coating	Min. Thickness	Gage	Coating	Min. Thickness
10	G60	0.1295	18	G60	0.0471			
12	G60	0.1011	22	G60	0.0286			
14	G60	0.0727	24	G60	0.0217			
16	G60	0.0585	26	G60	0.0177			

Terrell, Texas
Flat Bar Inspection Sheet
Receiving/Quality Control TX.77.005

Flat Bar Inspection Sheet

Receiving/Quality Control TX.77.005

Date: _____

		Thickness		Width	
Size	Min.	Max.	Min.	Max	
3/8 x 10	0.345	0.405	9 7/8	10 1/8	
1/2 x 10	0.470	0.530	9 7/8	10 1/8	
5/8 x 10	0.595	0.655	9 7/8	10 3/16	
3/4 x 10	0.740	0.780	9 7/8	10 3/16	
1 x 10	0.940	1.060	9 7/8	10 1/4	
3/8 x 12	0.345	0.405	11 7/8	12 1/8	
1/2 x 12	0.470	0.530	11 7/8	12 1/8	
5/8 x 12	0.515	0.655	11 7/8	12 3/16	
3/4 x 12	0.740	0.780	11 7/8	12 3/16	
1 x 12	0.990	1.060	11 7/8	12 1/4	
1 1/4 x 12	1.190	1.310	11 7/8	12 1/4	
1 1/2 x 12	1.440	1.560	11 7/8	12 1/4	

Receiving/Quality Control TX.77.004

Date: _____

[illegible]

NUCOR

BUILDING SYSTEMS GROUP

Terrell, Texas

Pipe, Rod and Tube Inspection Sheet

Receiving/Quality Control: TX 77.004

P.O.#: _____ Vendor: _____ Inspector: _____ Date: _____

Heat #	Description	NBS #	Qty Rec./BOL	Wall Thickness	O.D.	Surface	Sweep/ Camber	Comments	Cert

Pipe	Thickness	
	Min.	Max.
6 5/8 x 0.188	0.169	0.206
8 5/8 x 0.188	0.169	0.206
10 3/4 x 0.219	0.189	0.206
10 3/4 x 0.250	0.225	0.275
10 3/4 x 0.365	0.329	0.402

Pipe O.D.: +/- 0.5% Thickness: +/- 10%

	Rod	Order Dia.	Min.	Max.	Round
5/8	RD0625	0.5615	0.555	0.569	0.010
3/4	RD0750	0.6800	0.672	0.688	0.012
7/8	RD0875	0.7970	0.789	0.805	0.012
1	RD1000	0.9060	0.897	0.915	0.013
1 1/8	RD1125	1.0260	1.016	1.036	0.015
1 1/4	RD1250	1.1511	1.140	1.162	0.016

QCF008